



NAYA RAIPUR DEVELOPMENT AUTHORITY

**Tender document for Providing & Fixing Prefab
Cement Concrete Paneled Kiosk at Various location
in Naya Raipur**

(Following Three-Envelope Tender Procedure)

Schedule – A
Price Tender
To be submitted in ENVELOPE-3

NIT No.: 21/ CC Kiosk/ EE C-III / CE(E) / NRDA / 2012-13 Raipur,

Dated: 21.03.2013

Issued by: Chief Executive Officer,
Naya Raipur Development Authority (NRDA)
DKS Bhawan, near Old Mantralaya
Raipur 492 001, Chhattisgarh
Tel: (0771) 4066011, Fax: (0771) 4066188,
E-mail: ceo@nayaraiipur.com

Tender Document Contains

- (a) Only schedule "A" and Section-I of schedule "D" are to be filled & signed by the tenderer
- (b) All the certificates as per pre qualification criteria shall be appended with relevant forms of schedule "D"

1. PART ONE (NRDA F-1)-(Attached herewith, to be submit along the tender)

Part (A)

- a) Press Notice
- b) Detailed NIT

Part (B)

a) Schedule-A

(i) Cost Abstract

(ii) Bill of Quantities

- b) Schedule-B –NIL
- c) Schedule-C –NIL
- d) Schedule-D

Section-I..... Technical tender forms

- (i) Letter of Technical Tender
- (ii) Tenderer's Information Sheet
- (iii) Annual Turnover
- (iv) Specific Construction Experience
- (v) Declaration
- (vi) Check list for Technical tender evaluation

Section –IIScope of work

Section –III..... Technical specifications of work

Section –IV..... Special Conditions of Contract

Section –V List of approved makes

Section –VI..... Drawings

- e) Schedule-E
- f) Schedule-F

2. PART TWO (NRDA F-2/3)-Standard form (Not Attached herewith, and not to be submitted along the tender)

Important note: - Link site [http:// nayaraipur.com/documents/gcc.pdf](http://nayaraipur.com/documents/gcc.pdf)

1. General Guidelines
2. Tender
3. General rules and directions
4. Conditions of contract
5. Clauses of contract
6. Model rules relating to labour, water supply and sanitation in labour camps safety code
7. Contract forms
 - (a) Draft Format for Performance Security
 - (b) Earnest Money Deposit Form (Bank Guarantee)
 - (c) Format of Contract Agreement
 - (d) Draft Format for Performance Guarantee for Water Proofing and Anti-termite Works
 - (e) Indemnity Bond
 - (f) Indenture Bond
 - (g) Notice for Appointment of Arbitrator
8. Proforma of schedules (Schedule 'A' to Schedule 'F')

Signature of Contractor.....

Signature of NRDA.....

Naya Raipur Development Authority (NRDA) Raipur, Chhattisgarh

Document details

Name of work : Providing & Fixing Prefab Cement Concrete Paneled Kiosk at Various location in Naya Raipur

Name of Tenderer:

Details

- a) Cost of Tender Document : Rs
- b) EMD : Rs

Signature of Tenderer

Date: _____

Signature of Contractor.....

Signature of NRDA.....

Bill Of Quantity for "Providing & Fixing Prefab Cement Concrete Paneled Kiosk at Various location in Naya Raipur"						
Sl. No.	Description of Item	UNIT	Quantity	Rate in INR	Rate in words	Amount in INR
1	Providing and placing in position "KIOSK" having internal size 2.4 X 2.4m. the walls shall be made up with 50 mm thick prefab sandwich panels made up of lightweight concrete core composed of Portland cement, binders and a mix of siliceous and micaceous material aggregate sandwiched between two fiber-reinforced cement sheets. (Aerocon panels or equivalent), these panels shall be supported over G.I. channel 55mmX25mmX0.50mm thick fixed on to the c.c. base for wall. Roofing shall be made up of frame of M.S. hollow sq. section of 50 X 50mm, covered with 0.5mm thick precoated colored MS sheets in the shape and size as per drawing. the kiosk shall also be, provided and fixed with three Aluminium sliding fully glazed windows having size 1.2 X 0.90m, one aluminium door having size 0.90 X 2.00m and glazing with 4mm thick fiber sheet. the panels shall have the foundation with 200 X 500mm sized brick masonry in C. M. 1:6, including bottom 50mm thick P.C.C. in C.C. 1:3:6 including necessary excavation, back filling and 15mm thick plaster in C.M. 1:6 on external walls. The internal floor shall be levelled and dressed. The kiosk shall be finished internally with two or more coats of synthetic washable distemper and externally with two or more coats of water proofing cement paint of approved brand.The hardware window, door details are as per standards and requirements of site. Complete structure shall be assembled at site with folding arrangement so that the same could be dessembled and assembled again as per requirement & direction of engineer-in-charge.	Nos.	10			Rs. -
2	Safe dismentling and transportation (Within Naya Raipur area) of the "KIOSK" and palcing in assembled or in folded condition (with proper numbering, bundeling & stacking) at the desired location complete with all required materials, labours, T&P and as per direction of engineer-In-charge.	Nos.	10			Rs. -
Total Amount in INR						Rs. -